

Fresno St. HST Project

06-2HT201

Date: 5/30/2012

Index to Plans

RETAINING WALLS 1, 3, & 5

Sheet #	Sheet Name	Details By	5/2/2012	5/10/2012	5/30/2012
			% Complete	% Complete	% Complete
1	General Plan No. 1	K. Chonkria	90%	90%	100%
2	General Plan No. 2	K. Chonkria	90%	90%	100%
3	Index to Plans	K. Chonkria	90%	90%	100%
4	Foundation Plan	K. Chonkria	50%	90%	100%
5	Retaining Wall 1 Layout No. 1	K. Chonkria	50%	75%	100%
6	Retaining Wall 1 Layout No. 2	K. Chonkria	50%	75%	100%
7	Retaining Wall 1 Layout No. 3	K. Chonkria	50%	75%	100%
8	Retaining Wall 3 Layout No. 1	K. Chonkria	50%	75%	100%
9	Retaining Wall 3 Layout No. 2	K. Chonkria	50%	75%	100%
10	Retaining Wall 5 Layout	K. Chonkria	50%	75%	100%
11	Retaining Wall Details	K. Chonkria	0%	50%	100%
12	Drainage Details	K. Chonkria	10%	75%	100%
13	Barrier Transition Details	K. Chonkria	10%	50%	100%
14	Architectural Treatment Details No. 1	K. Chonkria	50%	75%	100%
15	Architectural Treatment Details No. 2	K. Chonkria	50%	75%	100%
16	Architectural Treatment Details No. 3	P. Von Savoye	50%	75%	100%
17	Architectural Treatment Details No. 4	P. Von Savoye	50%	75%	100%
18	Lighting System Details	K. Chonkria	0%	0%	100%
19	Excavation and Backfill Details	K. Chonkria	0%	75%	100%
20	Log of Test Borings 1 of 8	A. Sanchez	0%	0%	100%
21	Log of Test Borings 2 of 8	A. Sanchez	0%	0%	100%
22	Log of Test Borings 3 of 8	A. Sanchez	0%	0%	100%
23	Log of Test Borings 4 of 8	A. Sanchez	0%	0%	100%
24	Log of Test Borings 5 of 8	A. Sanchez	0%	0%	100%
25	Log of Test Borings 6 of 8	A. Sanchez	0%	0%	100%
26	Log of Test Borings 7 of 8	A. Sanchez	0%	0%	100%
27	Log of Test Borings 8 of 8	A. Sanchez	0%	0%	100%

Fresno St. HST Project**06-2HT201****Date: 5/30/2012****Index to Plans****RETAINING WALLS 2, 4, & 6**

Sheet #	Sheet Name	Details By	5/2/2012	5/10/2012	5/30/2012
			% Complete	% Complete	% Complete
1	General Plan No. 1	D. Elliot	90%	90%	100%
2	General Plan No. 2	D. Elliot	90%	90%	100%
3	Index to Plans	D. Elliot	90%	90%	100%
4	Foundation Plan	D. Elliot	50%	90%	100%
5	Retaining Wall 2 Layout No. 1	D. Elliot	50%	75%	100%
6	Retaining Wall 2 Layout No. 2	D. Elliot	50%	75%	100%
7	Retaining Wall 2 Layout No. 3	D. Elliot	50%	75%	100%
8	Retaining Wall 4 Layout	D. Elliot	50%	75%	100%
9	Retaining Wall 6 Layout	D. Elliot	50%	75%	100%
10	Retaining Wall Details	D. Elliot	0%	50%	100%
11	Drainage Details	D. Elliot	10%	75%	100%
12	Barrier Transition Details	D. Elliot	10%	50%	100%
13	Architectural Treatment Details No. 1	D. Elliot	50%	75%	100%
14	Architectural Treatment Details No. 2	D. Elliot	50%	75%	100%
15	Architectural Treatment Details No. 3	D. Elliot	50%	75%	100%
16	Architectural Treatment Details No. 4	P. Von Savoye			100%
17	Architectural Treatment Details No. 5	P. Von Savoye			100%
18	Lighting System Details	D. Elliot	0%	0%	100%
19	Excavation and Backfill Details	D. Elliot	0%	75%	100%
20	Log of Test Borings 1 of X	A. Sanchez	0%	0%	100%
21	Log of Test Borings 2 of X	A. Sanchez	0%	0%	100%
22	Log of Test Borings 3 of X	A. Sanchez	0%	0%	100%
23	Log of Test Borings 4 of X	A. Sanchez	0%	0%	100%
24	Log of Test Borings 5 of X	A. Sanchez	0%	0%	100%
25	Log of Test Borings 6 of X	A. Sanchez	0%	0%	100%
26	Log of Test Borings 7 of X	A. Sanchez	0%	0%	100%
27	Log of Test Borings 8 of X	A. Sanchez	0%	0%	100%